

**June 26, 2019**



**Short Game Area Green**

The green complex was designed by the Fazio Design team and then shaped by the McDonald and Sons crew. The new green will be roughly 1,000 sq. ft. larger than the previous green.



**Short Game Area Green**

Drainage pipe was added throughout the green and then covered with gravel. The last few steps will consist of adding 10 inches of greens mix, final contours and then sprigging with Champion Bermuda grass.



**Short Game Area Drainage**

The large swale in the short game fairway has been eliminated, which in turn has more than tripled the hitting area in front of the green. The drainage pictured above will keep this area dry and firm for optimal turf conditions.



**Hole #12**

All greenside areas that require shaping and/or drainage must be completed before sprigging the Champion Bermuda grass. The McDonald and Sons crew adds extensive drain lines to the right of the 12th green.



**Hole #18**

The fringe and approach areas around each green are shaped by hand, sodded and then rolled to give a flat firm surface.



**Hole #1 Prerenovation**



**Hole #1 Post Renovation**

The large swale to the right of the green has been softened, which will allow balls to more easily roll onto the green. The front and back bunkers have proper drainage, freshly shaped edges with new sod and new sand. The approach and surrounds have new drain lines and new sod. Lastly, the green has been enlarged by roughly 15%. The remaining 17 holes will receive similar treatment prior to sprigging.

Within the next few weeks all 18 greens will be ready for the Champion Bermuda grass sprigs. At that time, the McDonald and Sons crew will shift their attention to the fairway bunkers and drainage. We look forward to re-opening the course and showcasing this great renovation in mid-September.